

	RFQ NO	301-22-010	BLDG		GIT		DESIGN BY	VKS
	CUSTOMER NAME	M/s Github	SENT DATE	20-Jul-2022	CHECKED BY	SKV		
	LOCATION	Hyderabad	ENQUIRY DATE	15-Jul-2022	REVISION DATE	-		
	CONSULTANT	VK CONSULTANT	REV NO.	0	SALES ENGG.	GOOGLE		

ENGINEERING ESTIMATION SHEET					
STAAD VERSION		: STAAD CONNECT Edition Version 24.00.02.354			
TYPE	: SCCS	Symmetrical Frame / Ridge		Complexity Index : MEDIUM	
TYPE OF END FRAME	: Non expandable light end frame				
WIDTH	: 54.600	meter	O/O of Steel Line		
LENGTH	: 80.000	meter	O/O of Steel Line		
CLEAR HEIGHT	: 7.500	meter	250 mm Below FFL		
ROOF SLOPE	: CURVED ROOF				
BAY SPACING	: 1@ 10.000m O/C+6@ 10.000m C/C+1@ 10.000m C/O				
ROOF SHEETING	: SRS 0.60mm thk TCT	Colour Galvalume	SDP Coated	550 MPa	
WALL SHEETING	: SWS 0.60mm thk TCT	Colour Galvalume	SDP Coated	550 Mpa	
GABLE SHEETING	: SWS 0.60mm thk TCT	Colour Galvalume	SDP Coated	550 Mpa	
WALL CONDITION					
SIDE WALL-1		Full height Sheeted			
SIDE WALL-2		R.C.C Building			
END WALL-1		Full height Sheeted			
END WALL-2		Full height Sheeted			
LOADINGS					
IS Wind		DL : KN /m ²	LL : KN /m ²	WS : m/sec	AUX : KN /m ²
		0.20	0.75	44	*
TERRAIN CATEGORY		INTERNAL COEFFICIENT		K4	Kd
		+/- 0.7		1	0.9
					NO
CHAPTER -12 NOT CONSIDERED.					
SECTION CLASS		SLENDERNESS CHECK FOR BRACING			
Web Slender & Flanges Semi Compact Considered		Slenderness Ratio for Bracing is as per Table -3			
Connections are designed for actual factored member forces from STAAD					
Anchor bolts & Base plates are designed for actual factored member forces from STAAD					
SEISMIC PARAMETERS Indian					
Zone Factor (Z)		Importance Factor (I)		Response Reduction Coeff-R	
0.10		1.50		4.00	
Soil Type (SS)		Frame Type		Type of Analysis	
Medium		OMRF		Static Analysis	
				Px	Pz
				0.42	0.42
				Damping Factor	
				0.05	
ADDITIONAL LOADINGS :-					
1) 0.25 kn/ sqm COLLATERAL Load considered on Rafters & Purlins.					
DESIGN ACCORDING TO:					
- Wind Load application as per IS 875 (Part-3)-2015 (Including Ammendment 2020), Design & Serviceability According to IS : 800 -2007 (LSD) - Seismic design as per IS 1893 (Part-1):2016 - Coldform Design as per IS 801-1975 (Reaffirmed 2021)					
MIN THICKNESS CRITERIA :					
		PRIMARY		Pipe bracing	SECONDARY
		Web	Flange		GSM Coating
MIN THICKNESS(MM)		6.0	6.0	3.2	3.0
		275 GSM			
WELDING:		DSW			
		As per tender			
MAXIMUM SECONDARY MEMBERS SPACING :					
		PURLINS	GIRTS	JOISTS	
SPACING (MM)		1500 mm C/C	1500 mm C/C	N/A	
COLUMN CONDION:					
		SIDE WALL COLUMNS		INTERMEDIATE COLUMNS	
		WIND COLUMNS			
		BASE CONDITION	SECTION TYPE	BASE CONDITION	SECTION TYPE
		FIXED	STRAIGHT	N/A	N/A
				N/A	N/A
BRACING SYSTEM :					
		ROOF	SIDEWALL	INTERIOR LINE	END WALL
		MEMBER TYPE			
BRACING		PIPE	PIPE	N/A	N/A
		TENSION MEMBER			
Full height cross bracing along side walls					
ROOF DRAINAGE SYSETM:					
		TYPE OF EAVE GUTTER	TYPE OF VALLEY GUTTER	TYPE OF DOWNSPOUT	Rainfall Intensity (mm/hr)
		GALVALUME	N/A	GALVALUME	150.00

FUTURE EXPANSION:		SIDE WALLS		END WALLS				
		CONDITION	LOCATION	CONDITION	LOCATION			
		NO		NO				
SPECIAL ITEMS:		STAR COLUMNS	BOX COLUMNS	WELDED TRUSS STRUCTURE				
		CONDITION	CONDITION	CONDITION				
		NO	NO	NO				
FRAMED OPENINGS				CANOPY				
USES	QUANTITY	WIDTH	HEIGHT		QUANTITY(Nos)	WIDTH(M)	LENGTH(M)	EAVE TYPE
				C/F				
Serviceability Criteria(Deflection check) as per IS 800-2007.								
Main Frame	Rafter	Purlins	Crane Beam	Mezz Beam/ Joist	Main Frame	With Crane	Without Crane	Girts
Vertical Deflection	L/180	L/150			Lateral Deflection		H/150	L/150
IMPORTANT NOTES 1) Maximum utility stress ratio is considered upto <1.00 2)Wall sheeting is not considered at junction of RCC structure. 3)Fixed Base Condition Considered for All main columns. 4)At each end wall six Number of hanger doors considered as per client drawing,Also hanger doors supporting structure is considered in our scope. 5)Considered Bird mesh supporting structure below hanger. 6)Curved roof Considered . 7)Number of turbovents considered as per client drawing. 8) Hanger door resting pockets brackets and columns are not mentioend drawing considered as per Design.								



RFQ NO	301-22-010	BLDG		GIT		DESIGN BY	VKS
CUSTOMER NAME	M/s Github Hyderabad	DATE	20-Jul-2022	CHECKED BY	SKV		
LOCATION	Hyderabad	ENQUIRY DATE	15-Jul-2022	REVISION DATE	-		
CONSULTANT	VK CONSULTANT	REV NO.	0	SALES ENGG.	GOOGLE		

TONNAGE BREAKUP, ACCESSORIES AND BUYOUTS

BREAK DOWN		WEIGHT (MT)	
Built up-50 ksi		193.97	DSW
HR miscellaneous		0.00	
Bracing			
Angles		22.17	
Pipes	210 Mpa	18.42	
Tubes	210 Mpa	101.62	
Channel		31.93	
Secondary (Cold-Form)		46.43	
Roof sheeting		23.33	
Wall sheeting		9.32	
Sheeting accessories		3.36	
SSR accessories		0.00	
Anchor bolts	Grade 4.6	6.50	Grade of Concrete M25
Cage Ladders		0.00	(1# For Roof access without platform)
Hardware	HSB Grade 8.8	7.36	
TOTAL		464.42	

TOTAL AREA OF THE BUILDING	4368
TOTAL STRUCTURAL WEIGHT (KG)	428407.04
TOTAL STRUCTURAL WEIGHT (KG/M2)	98.08
TOTAL BUILDING WEIGHT (KG)	464420.00
TOTAL BUILDING WEIGHT (KG/M2)	106.32

TONNAGE BREAKUP FOR PRICING		WEIGHT (MT)	
Built up-50 ksi		193.97	
HR			
Angles		22.17	
Pipes	210 Mpa	18.42	
Tubes	210 Mpa	101.62	
Channel		31.93	
Secondary		46.43	
Roof sheeting		23.33	
Wall sheeting		9.32	
Sheeting accessories		3.36	
Anchor bolts	Grade 4.6	6.50	Grade of Concrete M25
HSB	Grade 8.8	7.36	
TOTAL		464.42	OK

S.NO	BUY-OUT ITEMS			
	Standard Accessories		Bldg-A	
1	Sky light	(2 % of Roof Area)	110	SQM
3	Turbo vents (0.9m DIA)		16	NOS.
3	Turbo vent PC Base for SRS		16	NOS.

Roof plan and Wall areas of building as mentioned below.

UNIT : m ²	Bldg-A	
~ROOF AREA	4385	
~WALL AREA	1668	

	25 mm thk PU coated GI bird proofing net	
	Area (m ²)	MT
wire mesh	5482	

ADD WEIGHT AND PRICE

a) SHOT BLAST FOR PRIMARY MEMBERS & HR: SA 2.5

Built up & HR	368.12	MT
---------------	--------	----

b) PAINTING:

i) PAINTING : As per Project / tender requirement

PRIMARY & HR :

Bldg	Tonnage(MT)
A	368.12

